QC-ABSTRACT

Name of Work:- Removal of Debries,Berm Cuttings,Filling of Road Cutting and other road Maintenance Works in Ward no-16 Jalahalli, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	GSB-V	12023.53 Sqm	1	1	-
2	WMM	12023.53 Sqm			-
	Gradation		1	1	
	Aggregate Imoact Value		1	1	
	Shape test		1	1	
	Atterberg Limit		1	1	
3	SDBC	12023.53 Sqm			-
	Quality Binder		1	1	
	Aggregate Imoact Value		1	1	
	Shape test		1	1	
	Specific Gravity		1	1	
	Gradation		1	1	
	Stability of Mix		1	1	
	Bitumin Content		1	1	

Scanned with CamScanner